R.M.Smith FENCING Ltd
Established 1963

Duck Island Lane Ringwood
Hampshire BH24 3AA
Tel 01425 476617
Fax 01425 476610
Lyndon Smith Mobile 07850 993397
Ryan Smith Mobile 07711 755250
www.smith-fencing.co.uk
enquiries@smith-fencing.co.uk

Knights Brown Construction Ltd
160 Christchurch Road
Ringwood
Hants
BH24 3AR

26.02.2019

Re: O&M Manual – Tidebank Site

Further to your request, please find following the relevant information pertaining to our fencing works at the above contract.

Works Completed	Supplying and erecting 2.25m high x 3.2m wide metal framed close board pair of gates (no trellis).
Materials Used	100 x 100mm steel hollow section galvanised posts, 50 x 50mm steel hollow section frame, clad with 125mm featheredge pressure treated softwood boards Supplier; R M Smith Fencing Ltd, Duck Island Lane, Ringwood, Hants, BH24 3AA
Works Completed	Supplying and erecting 2.4m high close board with 300mm of square trellis to top, with gravel boards to bottom.
Materials Used	100 x 100mm steel hollow section galvanised posts, bev rails bolted to posts, 150mm concrete gravel boards to bottom, 125mm featheredge, all softwood pressure treated sawn. Supplier – Timber; Supplier; Golden Larch Contracting Ltd, Riverside Garden Centre, Romsey Road, Ower Supplier – Steel work; R M Smith Fencing Ltd, Duck Island Lane, Ringwood, Hants
COSHH	Assessments are not applicable to these products in their retail state.
Maintenance	Please see maintenance sheets attached.

Yours sincerely

Janine Eady
Director

Fencing For Over 50 Fifty Years Established 1963