EDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

oard Details

TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Location of distribution board: ILLUSTRIOUS unit 1 ENTRANCE.

Distribution board designation: DB 1C/1

Supply to distribution board is from: main intake.

No of phases: 3 Nominal Voltage: 400 V

Overcurrent protective device for the distribution circuit

Type BS(EN): 1361 Rating: 100 A

Associated RCD (if any)

BS(EN): \

RCD No of poles: \

RCD rating, $I\Delta n$: \ mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection time	Overcurrent protective device				RCD	Max. permitted Zs
					Live	cpc		BS(EN)	Type	Rating	Short circuit capacity	Op. current	
					mm²	mm²	s			A	kA	$I\Delta n$	Ω
1	Socket	B	B	1	2.5	2.5	0.4	61009	C	20	10	30	
2	Light	B	B	1	1.5	1.5	0.4	60898	C	6	10	\	
3	Fire alarm spur	C/O	B	1	2.5	2.5	0.4	60898	C	16	10	\	
2TP													
3TP													
4TP													
5TP													
6TP	Surge Protector Modual												
7TP													
8TP													
9TP													
10TP													
11TP													
12TP													

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other

Copyright © Amtech Group Ltd 2016, FastTest Plus v2016 1.0, MR Electrical

SCHEDULE OF CIRCUIT TESTS FOR THE INSTALLATION

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Zs	Ω	Operating times of associated RCD (if any)	At $I_{\Delta n}$	ms	
Ipf	kA		At $5I_{\Delta n}$ (if applicable)	ms	
Confirmation of Supply polarity		Phase sequence confirmed (where appropriate)			

TEST INSTRUMENTS (SERIAL NUMBERS) USED

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	
Continuity		Other	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/ Line	Line/ Neutral	Line/ Earth	Earth/ Neutral			Operating times		Test button operation
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$R_1 + R_2$	R_2	MΩ	MΩ	MΩ	MΩ		Ω	At $I_{\Delta n}$ ms	At $5I_{\Delta n}$ ms	
1	—	—	—	0.02	—	—	7500	7500	7500					
2	—	—	—	0.02	—	—	7500	7500	7500					
3	—	—	—	0.01	—	—	7500	7500	7500					
2TP														
3TP														
4TP														
5TP														
6TP														
7TP														
8TP														
9TP														
10TP														
11TP														
12TP														

Tested By

Signature		Position	
Name		Date of testing	

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016.1.0. MR Electrical

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

Board Details

TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of distribution board: ILLUSTRIOUS Unit 2 ENTRANCE	Supply to distribution board is from: Main intake.	Associated RCD (if any) BS(EN):
	No of phases: 3 Nominal Voltage: 400 V	RCD No of poles:
Distribution board designation: DB 1C/2	Overcurrent protective device for the distribution circuit	
	Type BS(EN): 1361 Rating: 100 A	RCD rating, $I\Delta n$: mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa: Live mm²	Circuit conductors csa: cpc mm²	Max. permitted disconnection time s	Overcurrent protective device: BS(EN)	Overcurrent protective device: Type	Overcurrent protective device: Rating A	Overcurrent protective device: Short circuit capacity kA	RCD: Op. current $I_{\Delta n}$	Max. permitted Zs Ω
1	Socket	B	B	1	2.5	2.5	0.4	61009	C	20	10	30	
2	Light	B	B	1	1.5	1.5	0.4	60898	C	6	10	\	
3	Fire alarm spur	C/O	B	1	2.5	2.5	0.4	60898	C	16	10	\	
2TP													
3TP													
4TP													
5TP													
6TP	Surge Protector Modual												
7TP													
8TP													
9TP													
10TP													
11TP													
12TP													

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016 1.0. MR Electrical

SCHEDULE OF CIRCUIT TESTS FOR THE INSTALLATION

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Zs	Ω	Operating times of associated RCD (if any)	At $I_{\Delta n}$	ms	
Ipf	kA		At $5I_{\Delta n}$ (if applicable)	ms	
Confirmation of Supply polarity		Phase sequence confirmed (where appropriate)			

TEST INSTRUMENTS (SERIAL NUMBERS) USED

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	
Continuity		Other	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)								Operating times		Test button operation
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$R_1 + R_2$	R_2	Line/ Line MΩ	Line/ Neutral MΩ	Line/ Earth MΩ	Earth/ Neutral MΩ		Ω	At $I_{\Delta n}$ ms	At $5I_{\Delta n}$ ms	
1	\	\	\	0.01	\	\	>500	>500	>500					
2	\	\	\	0.02	\	\	>500	>500	>500					
3	\	\	\	0.02	\	\	>500	>500	>500					
2TP														
3TP														
4TP														
5TP														
6TP														
7TP														
8TP														
9TP														
10TP														
11TP														
12TP														

Tested By

Signature		Position	
Name		Date of testing	

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016.1.0. MR Electrical

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

Board Details

TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of distribution board: ILLUSTRIOUS Unit 3 ENTRANCE	Supply to distribution board is from: Main intake.	Associated RCD (if any) BS(EN):
Distribution board designation: DB 1C/3	No of phases: 3 Nominal Voltage: 400 V	RCD No of poles:
	Overcurrent protective device for the distribution circuit	
	Type BS(EN): 1361 Rating: 100 A	RCD rating, $I\Delta n$: mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection time	Overcurrent protective device				RCD	Max. permitted Zs
					Live mm²	cpc mm²	s	BS(EN)	Type	Rating A	Short circuit capacity kA	Op. current $I\Delta n$	Ω
1	Socket	B	B	1	2.5	2.5	0.4	61009	C	20	10	30	
2	Light	B	B	1	1.5	1.5	0.4	60898	C	6	10	\	
3	Fire alarm spur	C/O	B	1	2.5	2.5	0.4	60898	C	16	10	\	
2TP													
3TP													
4TP													
5TP													
6TP	Surge protetor modbal												
7TP													
8TP													
9TP													
10TP													
11TP													
12TP													

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016 1.0. MR Electrical

SCHEDULE OF CIRCUIT TESTS FOR THE INSTALLATION

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Zs	Ω	Operating times of associated RCD (if any)	At $I_{\Delta n}$	ms	
Ipf	kA		At $5I_{\Delta n}$ (if applicable)	ms	
Confirmation of Supply polarity		Phase sequence confirmed (where appropriate)			

TEST INSTRUMENTS (SERIAL NUMBERS) USED

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	
Continuity		Other	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/ Line	Line/ Neutral	Line/ Earth	Earth/ Neutral			Operating times		Test button operation
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$R_1 + R_2$	R_2	MΩ	MΩ	MΩ	MΩ		Ω	At $I_{\Delta n}$ ms	At $5I_{\Delta n}$ ms	
1	\	\	\	0.01	\	\	>500	>500	>500					
2	\	\	\	0.02	\	\	>500	>500	>500					
3	\	\	\	0.02	\	\	>500	>500	>500					
2TP														
3TP														
4TP														
5TP														
6TP														
7TP														
8TP														
9TP														
10TP														
11TP														
12TP														

Tested By

Signature		Position	
Name		Date of testing	

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016.1.0. MR Electrical

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

Board Details

TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of distribution board: ILLUSTRIOUS unit 4 Entrance	Supply to distribution board is from: main intake
Distribution board designation: DB 1L/4	No of phases: 3 — Nominal Voltage: 400 V
	Overcurrent protective device for the distribution circuit
	Type BS(EN): 1361 — Rating: 100 A
	Associated RCD (if any)
	BS(EN):
	RCD No of poles:
	RCD rating, $I\Delta n$: mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection time	Overcurrent protective device				RCD	Max. permitted Zs
					Live mm²	cpc mm²	s	BS(EN)	Type	Rating A	Short circuit capacity kA	Op. current $I_{\Delta n}$	Ω
1	Sockets	C/O	B	5	2.5	2.5	0.4	61009	C	20	10	30	
2	Lights	C/O	B	7	1.5	1.5	0.4	60898	C	6	10	\	
3	Fire alarm spur	C/O	B	1	2.5	2.5	0.4	60898	C	16	10	\	
2TP													
3TP													
4TP													
5TP													
6TP	surge protector modual												
7TP													
8TP													
9TP													
10TP													
11TP													
12TP													

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other

Copyright © Amtech Group Ltd 2016, FastTest Plus v2016.1.0, MR Electrical

SCHEDULE OF CIRCUIT TESTS FOR THE INSTALLATION

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Zs	Ω	Operating times of associated RCD (if any)	At $I_{\Delta n}$		ms
Ipf	kA		At $5I_{\Delta n}$ (if applicable)		ms
Confirmation of Supply polarity		Phase sequence confirmed (where appropriate)			

TEST INSTRUMENTS (SERIAL NUMBERS) USED

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	
Continuity		Other	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)								Operating times		Test button operation
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$R_1 + R_2$	R_2	Line/ Line MΩ	Line/ Neutral MΩ	Line/ Earth MΩ	Earth/ Neutral MΩ		Ω	At $I_{\Delta n}$ ms	At $5I_{\Delta n}$ ms	
1	\	\	\	0.08	\	\	>500	>500	>500					
2	\	\	\	1.28	\	\	>500	>500	>500					
3	\	\	\	0.01	\	\	>500	>500	>500					
2TP														
3TP														
4TP														
5TP														
6TP														
7TP														
8TP														
9TP														
10TP														
11TP														
12TP														

Tested By

Signature		Position	
Name		Date of testing	

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016.1.0. MR Electrical

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

Board Details

TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of distribution board: ILLUSTRIOUS unit 5 ENTRANCE	Supply to distribution board is from: Main Intake	Associated RCD (if any) BS(EN):
	No of phases: 3 Nominal Voltage: 400 V	RCD No of poles:
Distribution board designation: DB IL/5	Overcurrent protective device for the distribution circuit Type BS(EN): 1361 Rating: 100 A	RCD rating, IΔn: mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa: Live mm²	Circuit conductors csa: cpc mm²	Max. permitted disconnection time s	Overcurrent protective device: BS(EN)	Overcurrent protective device: Type	Overcurrent protective device: Rating A	Overcurrent protective device: Short circuit capacity kA	RCD: Op. current IΔn	Max. permitted Zs Ω
1	Socket	B	B	1	2.5	2.5	0.4	61009	C	20	10	30	
2	Light	B	B	1	1.5	1.5	0.4	60898	C	6	10	\	
3	Fire alarm Spur.	C10	B	1	2.5	2.5	0.4	60898	C	16	10	\	
2TP													
3TP													
4TP													
5TP													
6TP	Surge protector Manual												
7TP													
8TP													
9TP													
10TP													
11TP													
12TP													

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016 1.0. MR Electrical

SCHEDULE OF CIRCUIT TESTS FOR THE INSTALLATION

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Zs	Ω	Operating times of associated RCD (if any)	At $I_{\Delta n}$		ms
Ipf	kA		At $5I_{\Delta n}$ (if applicable)		ms
Confirmation of Supply polarity		Phase sequence confirmed (where appropriate)			

TEST INSTRUMENTS (SERIAL NUMBERS) USED

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	
Continuity		Other	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)								Operating times		
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$R_1 + R_2$	R_2	Line/ Line MΩ	Line/ Neutral MΩ	Line/ Earth MΩ	Earth/ Neutral MΩ		Ω	At $I_{\Delta n}$ ms	At $5I_{\Delta n}$ ms	Test button operation
1	\	\	\	0.01	\	\	>500	>500	>500					
2	\	\	\	0.02	\	\	>500	>500	>500					
3	\	\	\	0.01	\	\	>500	>500	>500					
2TP														
3TP														
4TP														
5TP														
6TP														
7TP														

Tested By

Signature		Position	
Name		Date of testing	

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016.1.0. MR Electrical

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

Board Details

TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of distribution board: ILLUSTRIOUS Unit 6 Entrance.	Supply to distribution board is from: Main Intake.
Distribution board designation: DB 1C/6	No of phases: 3 Nominal Voltage: 400 V
	Overcurrent protective device for the distribution circuit
	Type BS(EN): 1361 Rating: 100 A
	Associated RCD (if any) BS(EN): RCD No of poles: RCD rating, $I\Delta n$: mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa: Live mm²	Circuit conductors csa: cpc mm²	Max. permitted disconnection time s	Overcurrent protective device: BS(EN)	Overcurrent protective device: Type	Overcurrent protective device: Rating A	Overcurrent protective device: Short circuit capacity kA	RCD: Op. current $I\Delta n$	Max. permitted Zs Ω
1	Sockets	C	B	4	2.5	2.5	0.4	61009	C	20	10	30	
2	Lights	c/o	B	4	1.5	1.5	0.4	60898	C	6	10	\	
3	Fire alarm spur	c/o	B	1	2.5	2.5	0.4	60898	C	16	10	\	
2TP													
3TP													
4TP													
5TP													
6TP	Surge protector module												
7TP													
8TP													
9TP													
10TP													
11TP													
12TP													

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016 1.0. MR Electrical

SCHEDULE OF CIRCUIT TESTS FOR THE INSTALLATION

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Zs	Ω	Operating times of associated RCD (if any)	At $I_{\Delta n}$	ms	
Ipf	kA		At $5I_{\Delta n}$ (if applicable)	ms	
Confirmation of Supply polarity		Phase sequence confirmed (where appropriate)			

TEST INSTRUMENTS (SERIAL NUMBERS) USED

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	
Continuity		Other	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/ Line	Line/ Neutral	Line/ Earth	Earth/ Neutral			Operating times		Test button operation
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$R_1 + R_2$	R_2	MΩ	MΩ	MΩ	MΩ		Ω	At $I_{\Delta n}$ ms	At $5I_{\Delta n}$ ms	
1	\	\	\	0.07	\	\	>200	>200	>200					
2	\	\	\	0.46	\	\	>200	>200	>200					
3	\	\	\	0.01	\	\	>200	>200	>200					
2TP														
3TP														
4TP														
5TP														
6TP														
7TP														
8TP														
9TP														
10TP														
11TP														
12TP														

Tested By

Signature		Position	
Name		Date of testing	

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016.1.0. MR Electrical

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

Board Details

TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of distribution board: ILLOSTRIOUS Unit 7 ENTRANCE.	Supply to distribution board is from: Main Intake.	Associated RCD (if any) BS(EN):
Distribution board designation: DB 1C/17	No of phases: 3 Nominal Voltage: 400 V	RCD No of poles:
	Overcurrent protective device for the distribution circuit Type BS(EN): 1361 Rating: 100 A	RCD rating, $I\Delta n$: mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa Live mm²	Circuit conductors csa cpc mm²	Max. permitted disconnection time s	Overcurrent protective device BS(EN)	Overcurrent protective device Type	Overcurrent protective device Rating A	Overcurrent protective device Short circuit capacity kA	RCD Op. current $I\Delta n$	RCD Max. permitted Zs Ω
1	Sockets	C	B	4	2.5	2.5	0.4	61009	C	20	10	30	
2	Light	C/O	B	4	1.5	1.5	0.4	60898	C	6	10		
3	Fire alarm spur	C/O	B	1	2.5	2.5	0.4	60898	C	16	10		
2TP													
3TP													
4TP													
5TP													
6TP	Surge protector Module												
7TP													
8TP													
9TP													
10TP													
11TP													
12TP													

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016.1.0. MR Electrical

SCHEDULE OF CIRCUIT TESTS FOR THE INSTALLATION

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Zs	Ω	Operating times of associated RCD (if any)	At $I_{\Delta n}$		ms
Ipf	kA		At $5I_{\Delta n}$ (if applicable)		ms
Confirmation of Supply polarity		Phase sequence confirmed (where appropriate)			

TEST INSTRUMENTS (SERIAL NUMBERS) USED

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	
Continuity		Other	

Circuit Tests

Circuit number and line	Circuit impedances Ω: Ring final circuits only (measured end to end) r_1 (Line)	r_n (Neutral)	r_2 (cpc)	All circuits (At least one column to be completed) R_1+R_2	R_2	Insulation resistance: Line/Line MΩ	Line/Neutral MΩ	Line/Earth MΩ	Earth/Neutral MΩ	Polarity	Maximum measured earth fault loop impedance Ω	RCD: Operating times At $I_{\Delta n}$ ms	At $5I_{\Delta n}$ ms	Test button operation
1	\	\	\	0.67	\	\	>200	>200	>200					
2	\	\	\	0.46	\	\	>200	>200	>200					
3	\	\	\	0.01	\	\	>200	>200	>200					
2TP														
3TP														
4TP														
5TP														
6TP														
7TP														
8TP														
9TP														
10TP														
11TP														
12TP														

Tested By

Signature		Position	
Name		Date of testing	

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016 1.0. MR Electrical

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

Board Details

TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of distribution board: LLWSTRIOUS unit 8 Entrance	Supply to distribution board is from: main intake.	Associated RCD (if any) BS(EN):
Distribution board designation: DB 1L/8	No of phases: 3 Nominal Voltage: 400 V	RCD No of poles:
	Overcurrent protective device for the distribution circuit Type BS(EN): 1361 Rating: 100 A	RCD rating, IΔn: mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa: Live mm²	Circuit conductors csa: cpc mm²	Max. permitted disconnection time s	Overcurrent protective device: BS(EN)	Overcurrent protective device: Type	Overcurrent protective device: Rating A	Overcurrent protective device: Short circuit capacity kA	RCD: Op. current IΔn	Max. permitted Zs Ω
1	Sockets	c/o	B	4	2.5	2.5	0.4	61009	C	20	10	30	
2	Lights	c/o	B	5	1.5	1.5	0.4	60898	C	6	10	\	
3	Fire alarm Spur	c/o	B	1	2.5	2.5	0.4	60898	C	16	10	\	
2TP													
3TP													
4TP													
5TP													
6TP	Surge protector Modual												
7TP													
8TP													
9TP													
10TP													
11TP													
12TP													

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other

Copyright © Amtech Group Ltd 2016, FastTest Plus v2016 1.0, MR Electrical

SCHEDULE OF CIRCUIT TESTS FOR THE INSTALLATION

Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Zs	Ω	Operating times of associated RCD (if any)	At $I_{\Delta n}$	ms	
Ipf	kA		At $5I_{\Delta n}$ (if applicable)	ms	
Confirmation of Supply polarity		Phase sequence confirmed (where appropriate)			

TEST INSTRUMENTS (SERIAL NUMBERS) USED

Earth fault loop impedance		RCD	
Insulation resistance		Multi-function	
Continuity		Other	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/ Line	Line/ Neutral	Line/ Earth	Earth/ Neutral			Operating times		Test button operation
	r_1 (Line)	r_n (Neutral)	r_2 (cpc)	$R_1 + R_2$	R_2	MΩ	MΩ	MΩ	MΩ		Ω	At $I_{\Delta n}$ ms	At $5I_{\Delta n}$ ms	
1	\	\	\	0.13	\	\	>500	>500	>500					
2	\	\	\	0.57	\	\	>500	>500	>500					
3	\	\	\	0.62	\	\	>500	>500	>500					
2TP														
3TP														
4TP														
5TP														
6TP														
7TP														
8TP														
9TP														
10TP														
11TP														
12TP														

Tested By

Signature		Position	
Name		Date of testing	

Copyright © Amtech Group Ltd 2016. FastTest Plus v2016.1.0. MR Electrical